

<b>OBIECTIV:</b>	<b>Desfiintare camin cultural si construire gradinita cu program prelungit, regim de inaltime P+1E, in comuna Podari, judet Dolj</b>
<b>Beneficiar:</b>	<b>Comuna Podari</b>
<b>Proiectant:</b>	<b>BIGREEN ENGINEERING INFRASTRUCTURE SRL</b>

**F6 - Graficul general de realizare a investitiei publice**

**Desfiintare camin cultural si construire gradinita cu program prelungit, regim de inaltime P+1E, in comuna Podari, judet Dolj**

[illegible]

															Pag 2	
13	<b>[0127.4] Organizare de santier</b>	5.000,00	3.529,41	5,88 %	5,88 %	5,88 %	5,88 %	5,88 %	5,88 %	5,88 %	5,88 %	5,88 %	5,88 %	5,88 %	5,88 %	5,88 %
14	[0127.3.1] Organizare de santier	5.000,00	3.529,41	5,88 %	5,88 %	5,88 %	5,88 %	5,88 %	5,88 %	5,88 %	5,88 %	5,88 %	5,88 %	5,88 %	5,88 %	5,88 %
15	<b>[0127.5] Montaj utilaje</b>	16.806,72	0,00													
16	[0127.4.1] Montaj utilaje	16.806,72	0,00													



Nr. crt.	Denumirea obiectului/ categoriei de lucrari	Valoarea totala - lei -	Valoarea (executat a) - lei -	Anul 2 de executie											
				Luna											
				1	2	3	4	5	6	7	8	9	10	11	12
1	<b>[0127] Desfiintare camin cultural si construire gradinita cu program prelungit, regim de inaltime P+1E, in comuna Podari, judet Dolj</b>	5.799.220,...	2.114.602,10	4,25 %	4,25 %	9,33 %	9,33 %	9,32 %							
2	<b>[0127.1] Amenajarea terenului</b>	213.445,50	0,00												
3	[0127.5.1] Amenajarea terenului	213.445,50	0,00												
4	<b>[0127.3] Constructii si instalatii</b>	5.563.968,...	2.096.324,...	4,43 %	4,43 %	9,57 %	9,57 %	9,67 %							
5	[0127.1.1] Terasamente, sistematizare verticala si amenajari esexterioare	430.252,76	430.252,76			33,33 %	33,33 %	33,34 %							
6	[0127.1.2] Rezistenta	1.743.712,...	0,00												
7	[0127.1.3] Arhitectura	2.244.405,...	935.169,06	8,33 %	8,33 %	8,33 %	8,33 %	8,33 %							
8	[0127.1.4] Instalatii electrice	279.612,68	116.505,28	8,33 %	8,33 %	8,33 %	8,33 %	8,33 %							
9	[0127.1.5] Instalatii termice	86.036,88	35.848,70	8,33 %	8,33 %	8,33 %	8,33 %	8,33 %							
10	[0127.1.6] Instalatii sanitare	345.255,98	143.856,66	8,33 %	8,33 %	8,33 %	8,33 %	8,33 %							
11	[0127.1] Dotari	149.094,56	149.094,56					100,00 %							
12	[0127.1] Echipamente tehnologice	285.597,77	285.597,77			50,00 %	50,00 %								
13	<b>[0127.4] Organizare de santier</b>	5.000,00	1.470,59	5,88 %	5,88 %	5,88 %	5,88 %	5,88 %							
14	[0127.3.1] Organizare de santier	5.000,00	1.470,59	5,88 %	5,88 %	5,88 %	5,88 %	5,88 %							
15	<b>[0127.5] Montaj utilaje</b>	16.806,72	16.806,72			50,00 %	50,00 %								
16	[0127.4.1] Montaj utilaje	16.806,72	16.806,72			50,00 %	50,00 %								

Ofertant,

Reprezentant legal,